

ALLAN HOMES UNLIMITED FREEDMAN SCHEDULE dated 3 / 30 aw

WEEK OF	Deliveries or Critical Path	Order or Exterior Sch Dates	WEEK OF	Critical Path
				3/31/07 8:21 AM
4/2	Ceramic		5/7	Punch Out
M			M	
4/3	Ceramic HVAC G&R		5/8	Punch Out
T			T	
4/4	Ceramic Laundry	Elec Meter	5/9	T/U Paint
W			W	NOTE Custom Paint?? PSI 9:00 ???
4/5	Oak Rails InstGranite	Rough Grade Stone Driveway	5/10	T/U Paint
TH			TH	
4/6	Ceramic Set A/C	HvacStartup Grill & Register	5/11	T/U Paint
F			F	
4/7			5/12	
4/9			5/14	Clean
M	Plumb Fix??		M	
4/10	Point Up	Shelves	5/15	
T	Bsmt Insl	Locks & mirrors	T	PSI 9:00
4/11	P/U P/O Sand P/U	Glass Block	5/16	
W		Install Storm Drywells	W	
4/12	Install Wood		5/17	
TH			TH	
4/13	Finish Wood		5/18	
F			F	InspU & O
4/14			5/19	
4/16	Install Wood	Install PropaneTank	5/21	
M			M	
4/17	Install Wood		5/22	Reclean
T		Pave Driveway	T	Refrig(D)
4/18	Finish Wood		5/23	ReWik 9:00
W		Pave Driveway	W	
4/19	Finish Wood		5/24	
TH			TH	
4/20	Finish Wood	Leadwalk Rear Patio	5/25	Move IN
F			F	
4/21			5/26	
4/23	P/U P/O			
M				
4/24	Plumb Fix Elec P/O			
T				
4/25	Plumb Fix Sprinkler			
W				
4/26	Rough Clean			
TH				
4/27	P/U P/O	NOTE Custom Paint??		
F	InspSprinkler			
4/28				
4/30	Carpet			
M	Insp WSSC			
5/1	Carpet	Master Shower Door		
T	Insp Elec			Remove Silt Fence???
5/2	Carpet			Final Grade Lawn
W				
5/3	Cork Floor Alarm Install			Seed Lawn
TH				
5/4	Cork Floor			
F				
5/5				